

CAD Physical Progress as of 30 December 2019 (Phase-2) 82-Packages

S.No	Name of the WUCS	Lining (km)		Achieved	Remarks
		Estimated	Achieved	%	
1	Doddagoppenahalli	4.89	4.64	95	Completed
2	Baranduru	11.43	11.43	100	Completed
3	Seegebagi	6.22	6.22	100	Completed
4	Baballi	16.95	16.95	100	Completed
5	Kagekodamagge	9.75	9.75	100	Completed
6	Tallikatte	8.35	8.25	99	Completed
7	Nagatibelagalu	13.42	13.42	100	Completed
8	Dasarakallahalli	12.30	12.03	98	Completed
9	Koppadoddakere	16.35	16.12	99	Completed
10	Holehonuru	5.51	5.30	96	Completed
11	Mudalavittalapura	6.27	6.15	98	Completed

Physical Progress: Lining

